

Annex A

Sampling Schedule

Baseline Water Quality Monitoring			2009												2010												2011											
			J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D						
Near Field	ESC-WNAA		*	*																																		
	ESC-WNAB		*	*																																		
	ESC-WNAC		*	*																																		
	ESC-WNAD	To be surveyed 24 times (3 days per week during mid-flood and mid-ebb tide of each day) in the month prior to commencement of marine works	*	*																																		
	ESC-WNBA		*	*																																		
	ESC-WNBB		*	*																																		
	ESC-WNBC		*	*																																		
ESC-WNBD	*		*																																			
Mid Field	ESC-WMB	To be surveyed 24 times (3 days per week during mid-flood and mid-ebb tide of each day) in the month prior to commencement of marine works	*	*																																		
	ESC-WMA		*	*																																		
Far Field	ESC-WFA	To be surveyed 24 times (3 days per week during mid-flood and mid-ebb tide of each day) in the month prior to commencement of marine works	*	*																																		
	ESC-WFB		*	*																																		
	MW1		*	*																																		
Reference Stations	NM1		*	*																																		
	NM2		*	*																																		
	NM3	To be surveyed 24 times (3 days per week during mid-flood and mid-ebb tide of each day) in the month prior to commencement of marine works	*	*																																		
	NM5		*	*																																		
	NM6		*	*																																		
Water Column Profiling			J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D						
Plume Stations	Upstream				2	2	2	2	2	2																												
	Downstream				2	2	2	2	2	2																												
Water Quality Impact Monitoring for Dredging			J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D						
Downcurrent Impact Stations	1			*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*						
	2			*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*						
	3			*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*						
	4			*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*						
	5			*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*						
Upcurrent Stations	1			*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*						
	2			*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*						
	MW1			*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*							

Sampling completed
 Sampling to be completed